EXTENSION OF TIME PROPOSAL

1	Name of Work	Providing Asphalting to main and cross roads of vinayaka layout in ward no-02 of yelahanka Sub Division
2	Amount of Work Portion	Rs44.44 lakhs
3	Estimated Cost	Rs 50.00 lakhs
4	Name of Contractor	KRIDL
5	Agreement No	EE(YNK.D) W.O/ 135/2017-18 date: 31-03-2017.
6	No and date under which work order issued	EE(YNK.D) W.O/ 135/2017-18 date: 31-03-2017.
7	Time limit originally fixed for completion	90 days
8	Date of application by the contractor for granting extension of time	3/7/2017
9	Date of receipt of application in the sub division office	3/7/2017
10	Extension granted if any	
	i)	—
	ii)	—
11	Work carried out by the contractor during the original period stipulated in the contract	Earth work excavation
12	Work carried out during 1st extension	—
13	Work carried out during 2nd extension	—
14	Time now applied for	150 days
15	Date of recommending time limit applied for	30.11.2017
16	Whether the original application of the contractor is enclosed.	yes
17	Balance of work remaining to be done	Balance work has to be done in the Time extension period,
18	Probable time required for completion of remaining work	150 days
19	Cost of work charged establishment charged on the work after the expairy of original period.	—

20	Whether notice as per clause of contract has been issued.	Notice issued
21	Remarks of the AEE and the daily rate of penalty proposed	A penalty of Rs 2:00/per day is proposed.
22	Remarks of the EE with the daily rate of penalty proposed	Penalties may be levied as above

Assistant Engineer

Assistant Executive Engineer
Yelahanka Sub Division Bangalore-64

Executive Engineer
Yelahanka Division Bangalore-64

EOT is granted for 150 days with a total penalty of Rs.1500/- only. (Rupees fourteen hundred and five hundred only)

Minimum cost applicable penalty be imposed

Chief Engineer
Yelahanka Zone
North Bangalore Mahanagara
Palike
Bangalore 92
13.12.17